

CLEVELAND PUBLIC LIBRARY

Board Meeting
April 16, 2020

South Branch Renovation Project

In accordance with the Board resolution adopted on January 18, 2018, a report to the Board of Trustees on expenditures and contracts entered into, including those in excess of \$25,000, to pay the costs resulting from permitting and changes and additions to the Project which may be made in the future by the Library, and which are not included in the GMP, is hereby submitted:

For the Periods Ending February 29, 2020 and March 31, 2020						
Date	Vendor	PO	Description	Owner's Contingency and Permit Fund		\$255,090.11 GMP Increase
				Encumbered	Expended	
12/12/2017	City Salvage	171932	Abatement for Air Monitoring	\$ -	\$ 11,050.00	
2/20/2018	City of Cleveland	180447	Permit fee	-	37,772.92	
12/31/2018	GEO-SCI Laboratory, Inc.	182054	Concrete and Soil Testing	-	8,365.95	
9/3/2019	Scherba Industries Inc.	191317	46" X 158" Banner W/TS23 Frame System	1,425.00		
12/6/2019	Action Door	191717	ADA Compliant Door Installation	9,095.00		
6/30/2018	The Albert M. Higley Co., LLC	161895	Change Order # 001			3,768.22
8/6/2018	The Albert M. Higley Co., LLC	161895	Change Order # 002			40,350.26
8/27/2018	The Albert M. Higley Co., LLC	161895	Change Order # 003			31,758.84
9/10/2018	The Albert M. Higley Co., LLC	161895	Change Order # 004			31,049.96
5/3/2019	The Albert M. Higley Co., LLC	161895	Change Order # 005			(14,476.37)
12/23/2019	The Albert M. Higley Co., LLC	161895	Change Order # 006			17,745.27
12/23/2019	The Albert M. Higley Co., LLC	161895	Change Order # 007			(38,246.10)
				\$ 10,520.00	\$ 57,188.87	\$ 71,950.08
				Owner's Contingency and Permit Fund Available Balance		\$115,431.16

South Branch Renovation Project Budget				\$	4,500,000.00
	Encumbered	Expended			
HBM Architects, LLC - Architectural Design Services	\$ 6,510.00	\$ 317,500.00			
The Albert M. Higley Co., LLC - Construction Manager at Risk	-	3,876,950.71			
Furniture, Fixtures, Equipment and Technology	-	115,654.26			
Direct Expenditures paid from Contingency Fund	10,520.00	57,188.87			
	\$ 17,030.00	\$ 4,367,293.84			
Available Budget as of 02/29/2020 and 03/31/2020				\$	115,676.16

Change Order Details**Change Order # 001**

PCO #00001	Added abatement	\$ 4,469.22
PCO #00002	Deducted wall protection	(1,342.46)
PCO #00003	Deduct fountain drain pipe	(1,536.00)
PCO #00004	Added drain to water heater	2,177.46
		\$ 3,768.22

Change Order # 002

PCO #00005	Office steel support	\$ 7,976.96
PCO #00006	Add walk and stairs	10,639.80
PCO #00007	Lintel exploration	21,733.50
		\$ 40,350.26

Change Order # 003

PCO #00008	Computer desk inset panel	\$ 1,720.32
PCO #00009	Split cost of items	1,221.59
PCO #00010	Book cart credit	(1,396.69)
PCO #00012	Remove pipes at skylight	1,045.30
PCO #00013	Landscaping contract	3,928.84
PCO #00014	Lintel replacement	25,239.48
		\$ 31,758.84

Change Order # 004

PCO #00015	Schedule extension	\$ 18,004.00
PCO #00016	Added wall panel millwork only	6,463.52
PCO #00017	Ceiling patch	741.65
PCO #00018	Backflow testing	288.60
PCO #00019	Ceiling repairs	4,850.79
PCO #00020	Clerestory blocking and lintel	701.40
		\$ 31,049.96

Change Order # 005

PCO #00026	Ceiling plaster repair Teen, Adult	\$ 2,401.26
PCO #00027	Deduct Clark Street scope	(10,582.02)
PCO #00028	Electrical field ticket work	11,181.98
PCO #00029	Electrical security wiring install	7,167.48
PCO #00030	Window film cost add change	3,221.30
PCO #00031	Temporary handrail install	8,672.26
PCO #00032	GMP contract deduct	(36,538.63)
		\$ (14,476.37)

Change Order # 006

PCO #00033	GMP Increased Fee	\$ 21,984.00
PCO #00034	AMH Temp Handrail Cost	(4,234.50)
PCO #00037	Additional Millwork Deduct	(4.23)
		\$ 17,745.27

Change Order # 007

Final Owner Savings		\$ (38,246.10)
		\$ (38,246.10)